

## Marshall County Central High School

Weekly Construction Update from Aaron Loken  
Progress Report #11 10/20/23

In Newfolden this week the gym and fitness center concrete was poured and the rest of Area A was graded for structural steel installation. Also in the gym, the roofer staged his material on-site and delivered the crane in preparation for starting Monday. The drywall contractor was framing the load bearing wall in Area A with the structural steel erectors coming Monday to set the joists and columns in Area B. The East parking lot is partially paved and ready for staff parking on the South half once the fencing is put up. The bus loop curb was painted red to prevent parking along the South side.

