

Viking Elementary Addition

Weekly Construction Update from Aaron Loken
Progress Report #17 10/20/23

This week in Viking the flooring contractor was on-site to install the walk-off carpet system in the front vestibule as well as the tile from the aluminum doors to the corridor. The temporary pass through window in office 101A was installed and will be ready for occupancy in the near future. The hard wood temp wall was taken down at the back music addition to allow the framers to hang the drywall at the bump-outs in the cafeteria. The drywall contractor had the poly and insulation inspected and is starting to hang the drywall in the music room. Please be aware there is now a soft poly wall between the music addition and the cafeteria.

